



Managed by Fermi Research Alliance, LLC for the U.S. Department of Energy Office of Science

International Collaborations for PIP-II: R&D and Construction

Shekhar Mishra and Pitamber Singh

DOE Independent Project Review of PIP-II

June 16-17, 2015

Fermilab and BARC

Outline

- **DOE: Charge**
- **Introduction**
- **Indian Institutions and Fermilab Collaboration on R&D**
 - **Areas of R&D Collaboration**
 - **Technical Progress**
 - **R&D Phase Summary**
- **DAE-DOE Discovery Science Agreement Project Annex I**
 - **Indian Strategy on PIP-II**
 - **Project Annex I: Areas of Collaboration**
 - **Project Annex I: PIP-II Construction deliverables**
- **Summary**

DOE: Charge

1. Is the proposed technical concept, including both new construction and modifications to existing infrastructure, likely to satisfy the P5 recommendation? Are there major alternative technical choices? How well understood are the international in-kind contributions?

This talk addresses only:

- How well understood are the international in-kind contributions?


The expanded collaboration development and technical details of the Indian collaboration:

<https://indico.fnal.gov/getFile.py/access?resId=0&materialId=slides&confId=10040>

Introduction

- Fermilab has proposed construction of PIP-II a High Intensity Superconducting Proton Accelerator
 - Provide ~1.2 MW of proton beam at 120 GeV for the Deep Underground Neutrino Experiment (DUNE)
- Indian DAE laboratories have proposed construction of
 - Indian Spallation Neutron Source at RRCAT, Indore (Pulsed)
 - Accelerator for Medical, Energy and Industrial applications at BARC (CW)
- Indian Institutions Fermilab Collaboration (2007-Present) (8 Institutions level MOUs for R&D)
 - Initial collaboration confined to SRF R&D
 - Subsequently expanded to include R&D on
 - HLRF and LLRF, Cryogenics, Instrumentation, Magnets

Areas of R&D International Collaboration



High Power Tested Dressed SRF Cavity

- $\beta = 0.22$: IUAC & VECC
- $\beta = 0.47$: BARC & IUAC
- $\beta = 0.61$: VECC (Europe)
- $\beta = 0.92$: RRCAT
- 325 MHz RF Power: BARC
- 650 MHz RF Power: RRCAT

Non SRF components (BARC)


- Cryogenic Plant and Distribution
- RF
 - LLRF
 - Protection System
- Instrumentation: BPM, BLM
- Controls
- MEBT Magnet

IIFC: $\beta = 0.22$ R&D: IUAC and VECC





- IUAC has finished fabrication of two SSR1 cavities and delivered it to Fermilab.
 - Will be processed and VTS at ANL and Fermilab
- VECC/BARC will fabricate He Jacket, Tuner and ship it to Fermilab.
 - These two cavities will be dressed at Fermilab for installation in the 1st cryomodule to be tested at PXIE in 2018.

IIFC: $\beta = 0.47$: BARC & IUAC



- BARC has initiated SSR2 design and will fabricate 1st prototype in collaboration with IUAC.
 - Nb to be provided by Fermilab
- Investigating details of cavity design, fabrication, including e-



IIFC: Development of $\beta = 0.61$, 1-cell Nb cavity



VECC has developed a complete design of a $\beta = 0.61$ cavity




- Welding of cavity is planned at IUAC (July 2015)
- Processing and testing at Fermilab

Niobium Half cells , beam pipes and necessary fixtures are ready for e-beam welding

IIFC: High Gradient Cavity Fabrication



1.3 GHz five-cell cavity on vertical test stand at Fermilab



Q vs E_{acc} plot for TE5CAT006

Processed and Tested at Fermilab


The 1.3 GHz five-cell cavity fabricated by RRCAT/IUAC was tested during October 2014. The cavity achieved accelerating gradient of 20.3 MV/m at 2K and 42 MV/m at 1.5-1.7 K with Q_0 of 2×10^{10}

IIFC: Status of 650 MHz single-cell cavity

- RRCAT/IUAC Fabricated one Nb HB650 650 MHz single-cell cavity (July 2013).
 - Processed & tested at Fermilab
 - The cavity achieved E_{acc} 19.3 MV/m with $Q > 4E10$ at 2K.



Cavity VTS mounting



Q0 vs Eacc plot of Cavity

IIFC: 650 MHz Cryomodule Test Stand


- BARC will start the design of the 650 MHz CM test stand in FY2015.
- 650 CM will be closed system with a cryo-distribution in the middle.
 - It is expected to be a relatively easier design. As compared to 1.3 GHz CM design and construction.
- Goal: 2018

Establishing procedure for large scale cryo fabrication



DAE: 325 MHz Solid State RF Power Development

Display of
Calorimetric
measurement of
RF Power



Sensor data of
Calorimetric
measurement of
RF Power



RF Power
Waveform at 7
kW on spectrum
analyzer

Overall
conversion
efficiency: 66.3%




DAE: 650 MHz Solid State RF Power Development



- Design and development of 15 kW, 650 MHz solid state RF power amplifier is completed.
 - It is housed in a single euro rack with 40 compact amplifier modules, 40 way power divider and 40 way power combiner.
- The 40/70 kW power units for PIP-II will be built using similar Solid State RF technology.

IIFC: RF Protection System: BARC & Fermilab

- An upgraded RF Protection system is jointly being developed by BARC and Fermilab.
 - It will be tested at PXIE.




Similar development for LLRF has started

Integration Test of IIFC:

Horizontal Test Stand SSR1 Cryomodule at PXIE HB650 at CMTS

- The Collaborating DAE laboratories have installed and continues to install significant infrastructure to
 - Support the joint RD&D and PIP-II Construction
 - Engage Indian Industries ←

IIFC: 650 MHz Dressed Cavity Horizontal Test Stand



Two 30 kWatt
Units
(RRCAT)



- Cryostat at Fermilab Jan 2017
- Cryogenics for HTS July 2016
- Two 30kWatt RF July 2016
- LLRF/RF Protection July 2016
- Control System July 2016
- Integration with cryostat Oct 2016
- Test of 1st Dressed Cavity May 2017


IIFC RF Protection
(FNAL/BARC)

LLRF
(FNAL/BARC)


Integration and
Controls (FNAL)



IIFC: System Test of SSR1 CM and RF Power with Beam



IIFC: Integrated Test of HB650 Cryomodule and RF Power



Q4-CY2018
CM Cold
With RF

IIFC LLRF
(FNAL/BARC)

IIFC RF Protection
(FNAL/BARC)

Integration and
Controls (FNAL)

Solid State RF April 2018
LLRF/RF Protection April 2018
Control System April 2018
Cryogenic for April 2018
Integration without CM July 2018
HB650 CM Sept 2018



IIFC: R&D Phase Summary

- **Goal:**
 - **Jointly Retire all the critical R&D by end of CY2018.**
 - **Develop infrastructure and industries for the construction**
- **Development and test of SSR1 Cryomodule with beam at PXIE**
 - **Deliverables from India**
 - **2 SSR1 Cavities, CM Design**
 - **8, 325 MHz 7 kWatt Solid State RF Amplifiers System**
- **Development and Test of one HB650 MHz Cryomodule**
 - **Deliverables from India**
 - **3 HB650 Dressed Cavities**
 - **Horizontal Test Stand**
 - **8, 650 MHz 40 kWatt Solid State RF Amplifiers System**
- **Development LB650 Dressed Cavities.**
- **Development of SSR2 Cavities.**

Indian Strategy on PIP-II

- Based on the initial success of the IIFC, the DAE and DOE decided to extend this collaboration to the agencies level.
- Project Annex I, signed in Jan 2015, provides framework for Indian DAE Institutions and Fermilab to participation in R&D leading to the PIP-II construction phase.
- Joint DAE-DOE review mid-point in the R&D phase will provide go ahead to initiate construction deliverables.
 - **Indian Institutions to establish infrastructure and industry in the R&D Phase**
- IIFC Team integration: Seven Indian scientists/engineers are coming to Fermilab this fall for 2+ year residencies at Fermilab.
 - **This will rotate with new scientists/engineers**
 - **Additional short term visitors for specific projects.**

Project Annex I: Areas for Cooperation

Section 2 – Areas for Cooperation

Cooperation under this Project Annex may include, but is not limited to, the following areas:

A. Technical Cooperation

1. HISPA Design
2. High Intensity Particle Source
3. Radio Frequency Quadrupole
4. Superconducting Radio Frequency Cavities

2

Jointly managed
by Fermilab and
DAE laboratories.

5. Cavity Helium Vessel and Tuner
6. Radio Frequency Power
7. High Power Radio Frequency Coupler
8. Distribution, monitoring and control of High Power Radio Frequency
9. Normal and Superconducting Solenoid, Dipole and Quadrupole magnets
10. Beam Instrumentation
11. HISPA Control
12. Cryogenic Plant, distribution and control
13. HISPA utilities including electricity, water, vacuum
14. HISPA integration
15. Cryo-modules
16. Superconducting Radio Frequency Cavity Processing Facilities and Test Stands

Detailed list of R&D
and initial
Construction
deliverables exists

DAE-DOE: Contributions from the Parties

1. The Parties intend to make in-kind contributions to each other's accelerator programs.
2. The HISPA design, technology, and supporting infrastructure knowledge transfers from DOE to the DAE are the planned in-kind contribution from the United States.
3. The engineering resources, design, manufacturing, and supply of HISPA accelerator hardware from the DAE to DOE, amounting to a maximum total of \$200 million (direct cost in U.S. accounting in terms of 2012 US Dollars), are the planned in-kind contribution from India over the years 2013-2022.
 - a. The maximum in-kind contribution from the DAE during the current Indian 12th plan (2012-2017) would be \$US60 million allocated for HISPA research and development.
 - b. After the joint (DAE-DOE) review of the progress made under India's 12th plan period, and if future HISPA projects receive the requisite approvals in both the United States and India, the DAE would make a maximum contribution from India's 13th plan of \$US140 million in-kind to the DOE program under this Project Annex.
4. The itemized list and schedule of deliverables from both sides would be decided and agreed to by the Principal Coordinators.

3a: CY16-18

- Nb
- Initiate Cryogenic Plat design and procurement

3b: CY19

- We will initiate this after CD-2 of PIP-II

4. In June of 2013 DAE and DOE finalized an initial list of deliverables for the CW linac. This was for DAE to initiate the final approval process for Project Annex
 - ~50% of SRF cavity, ~100% of RF Power Amplifier and associate electronics hardware that can be fabricated in Indian Industries.

PIP-II Construction Deliverables: India

- Dressed High Power Tested Cavities (50%)
 - SSR2
 - LB650
 - HB650
- SSR2 Solenoid Magnets (100%)
- 650 Warm Magnets (100%)
- Solid State RF Amplifiers at 325 and 650 MHz at various power (100%)
- Cryogenic Plant (one)
- LLRF and RF Protection System
- BPM and BLM
- Control

Summary

- International Collaboration is vital for the timely execution of the PIP-II.
 - PIP-II is absolutely needed for the 1.2 MW running of DUNE.
- With India, Fermilab is working on R&D topics that spans the whole SRF accelerator.
 - These R&D should conclude by the end of CY18.
 - Which would retire all the critical PIP-II R&D.
- Although the construction deliverables are defined in the Joint Project Annex I Document
 - In CY17-18, Fermilab, DOE and DAE will decided on the final construction deliverable table for PIP-II.
- Fermilab and DOE are also working to develop collaborative programs with UK, France and Italy

Backup Slides:

Implementing Agreement Annex I

Annex I Management International Cost to PIP-II

DOE-DAE Implementing Agreement and Annex I

IMPLEMENTING AGREEMENT

BETWEEN

THE DEPARTMENT OF ENERGY OF THE UNITED STATES OF AMERICA

AND

THE DEPARTMENT OF ATOMIC ENERGY

OF THE REPUBLIC OF INDIA

FOR COOPERATION

IN THE AREA OF ACCELERATOR AND PARTICLE DETECTOR RESEARCH

AND DEVELOPMENT FOR DISCOVERY SCIENCE

PROJECT ANNEX I

TO THE IMPLEMENTING AGREEMENT

BETWEEN

THE DEPARTMENT OF ENERGY OF THE UNITED STATES
OF AMERICA

AND

THE DEPARTMENT OF ATOMIC ENERGY
OF THE REPUBLIC OF INDIA

FOR COOPERATION

IN THE AREA OF ACCELERATOR AND PARTICLE DETECTOR
RESEARCH AND DEVELOPMENT FOR DISCOVERY SCIENCE

FOR

HIGH INTENSITY PROTON ACCELERATORS

DONE at New Delhi, in duplicate, this 19th day of July, 2014, in the English and Hindi languages, each text being equally authentic.

DONE at Mumbai, in duplicate, this 6th day of Nov. 2014.




FOR THE DEPARTMENT OF ENERGY
OF THE UNITED STATES OF AMERICA:



FOR THE DEPARTMENT OF ATOMIC
ENERGY OF THE REPUBLIC OF INDIA:

FOR THE DEPARTMENT OF ENERGY
OF THE UNITED STATES OF
AMERICA:




Washington
January 21, 2015

FOR THE DEPARTMENT OF ATOMIC
ENERGY OF THE REPUBLIC OF
INDIA:



IIFC Management

Fermilab: HISPA, IFNE
Indian DAE (BARC, RRCAT): Accelerator Programs



Policy and High Level Technical Matters are managed by the Directors

Technical work and Reviews are managed by IIFC-CT and Sub-Project Managers

